



Annual Asbestos Building Report

California's Asbestos Notification Law, California Health and Safety Code Sections 25915-25919.7, requires that notification be given regarding whether asbestos containing material (ACM) is present in public buildings. All employees and contractors who work in campus buildings are notified annually. The table below provides information on campus buildings that may contain ACM.

The presence of asbestos in a building, undisturbed, does not present any health hazard. Facilities employees and contractors are trained to follow proper work practices to minimize the potential for disturbing ACM. If you find ACM that has been damaged, report it to Facilities Operations Service Center at ext. 3494. Do not disturb asbestos containing material in your workplace, including driving nails into walls. Only persons authorized and properly trained are allowed to perform work that disturbs ACM.

Asbestos conditions may vary, and where ACM was identified in campus buildings, it was in generally good condition, either enclosed or encapsulated, and therefore not likely to release fibers unless disturbed. As a general assumption, campus buildings built after 1990 do not contain ACM.

Any member of the campus community may review asbestos survey reports and results of bulk sampling or air monitoring conducted on campus. All asbestos-related data is available during normal business hours at the Environmental Health and Safety Office, T-1475.

Building	Material Location	Suspect Material	Asbestos Present
Auto Shop (T-1000)	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Baseball Clubhouse & Lockers	Throughout	Grey Carpet & Carpet Adhesive	Yes (Assumed)
	Ceilings & Walls	Drywall & Joint Compound	Yes (Assumed)
Baseball Clubhouse Offices	1st Floor	Blue Carpet & Adhesive	Yes (Assumed)
	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Ceilings & Walls	Drywall & Joint Compound	Yes (Assumed)
	Throughout	2'x4' Laid-in fissured ceiling tile	Yes (Assumed)
Baseball Press Box	Ceiling	Sand Plaster	Yes (Assumed)
	Throughout	Blue Carpet & Adhesive	Yes (Assumed)
Building Service Engineers & Control Shop (T-1200)	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
College Park Building (CP)	Air Handling Room & Above Ceiling on the First Floor	Thermal System Insulation Pipes Elbows	Yes (Assumed)
	Hallways Throughout	Grey Carpet & Carpet Adhesive	Yes (Assumed)
	Hallways Throughout	Blue Carpet & Adhesive	Yes (Assumed)
	Hallways Throughout	12"x12" Red Floor Tile & Adhesive	Yes (Assumed)
	Hallways Throughout	12"x12" Green Floor Tile & Adhesive	Yes (Assumed)
	Rooms & Hallways	Grey, Red-Orange Carpet & Adhesive	Yes (Assumed)
	Air Handling Room	12"12" Glued-on Fissured Ceiling Tile	Yes (Assumed)
Computer Science Building (CS)	Hallways Throughout	12"x12" Black & Beige Floor Tile	Yes
	Rooms and Hallways Throughout	12"x12" Beige Floor Tile	Yes
Education Classroom Building (EC)	Room 524	Floor Tile and Mastic	Yes
	Room 350	9"x9" Vinyl Floor Tile with Black Mastic	Yes
	All Walls in Halls & Rooms Except Telecom Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Hallways & Floors: 1st Floor	12"x12" Off White Floor Tile & Adhesive	Yes
	Hallways & Classrooms: 3rd, 4th, 5th, 6th Floors	12"x12" Green Floor Tile & Adhesive	Yes
	Rooms Throughout	Carpet with Adhesive	Yes (Assumed)
	Throughout	Drywall & Joint Compound	Yes (Assumed)
	Mechanical Rooms (210, 201, 209, 68, 202)	Surfacing materials, Thermal System Insulation	Yes (Assumed)
Engineering Building (E)	Above Ceilings: 1st Floor	Pipe Elbows	Yes (Assumed)
	Room E201A	Black Mastic (Under 12"x12" Tan Vinyl Floor Tile)	Yes
	Room E201A	Brown Speckled 12"x12" Vinyl Floor Tile with Black Mastic	Yes
	Room E201A	Black Mastic (Under Pink Speckled Vinyl Floor Tile)	Yes
	Classrooms & Hallways	12"x12" Mocha Floor Tile with Grey & White Specks & Adhesive	Yes
	Offices on 1st Floor	12"x12" Olive Green Floor Tile & Adhesive	Yes
	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Throughout	Drywall & Joint Compound	Yes (Assumed)
	Stairwells	12"x12" Glued-on Fissured Ceiling Tile	Yes (Assumed)
	Mechanical Rooms (501, 502, 502A)	Surfacing materials, Thermal System Insulation	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Engineering Wings (E-NE, E-NW, E-SE, E-SW)	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Rooms 22, 24	12"x12" Glued-on Fissured Ceiling Tile	A & 24B, Yes
Facilities Management B (T-100)	Below Carpet in Cubicle Areas, Offices & Room 108	12"x12" Beige with Streaks Floor Tile & Adhesive on Concrete	Yes (Assumed)
	Cubicle Areas & Offices Flooring	12"x12" Patterned Carpet & Adhesive	Yes (Assumed)
	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Hallways	Blue Speckled Floor sheeting & Adhesive under Carpet	Yes (Assumed)
	Walls Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Room T304A Conference Room	Green Tile with Black Mastic	Yes
Football Lockers	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Greenhouse Complex	Greenhouse Swamp Cooler	Ducting Grey Mastic	Yes
	Boiler Room	Surfacing materials, Thermal System Insulation	Yes (Assumed)
	Throughout	Transite Panels	Yes
Golleher Alumni House (GAH)	Ceiling Throughout	Textured Drywall & Joint Compound on Wood Frame	Yes (Assumed)
	Walls Throughout	Textured Drywall & Joint Compound on Wood Frame	Yes (Assumed)
Humanities & Social Sciences (HSS)	Rooms 321C, 321D, 321E, 321F, 321G, 321H	Floor Tile with Mastic	Yes
	Room 318 (Women's Restroom)	Grey Pipe Insulation	Yes
	Room 817 (Men's Restroom)	Beige Pipe Elbows	Yes
	Room 817 (Men's Restroom)	Grey Plaster Walls	Yes
	Room 517 (Men's Restroom)	Off-White Pipe Elbows	Yes
	Room 517 (Men's Restroom)	White Plaster Walls	Yes
	Ceilings in Elevator Landings: 1st Floor	Acoustical Plaster	Yes
	Basement, HVAC, Mechanical Rooms (27, 127, 227, 327, 427, 527, 627, 29, 129, 229, 329, 433, 529, 629, 729, 730, 829, 830, PH2)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
	Rooms 213, 214, 216, 312, 313, 314, various rooms on the 8th Floor	Carpet Adhesive over Concrete	Yes (Assumed)
	Dark Rooms, Classrooms on 2nd, 3rd, 4th, 5th, 6th Floors	9"x9" Olive Green Floor Tile & Adhesive	Yes
	Elevator Lobbies & Throughout 7th & 8th Floor Hallways	9"x9" Blue Floor Tile & Adhesive	Yes

Building	Material Location	Suspect Material	Asbestos Present
Humanities & Social Sciences (HSS) (Continued)	Hallways in Floors 2-6, rooms of 7-8 Flooring	9"x9" Beige Floor Tile & Adhesive	Yes
	Throughout Perimeter Hallways: 2nd-6th Floors	9"x9" Multicolored Floor Tile & Adhesive	Yes
	Room 123	2'x4' Ceiling Tile	Yes
	Room 123 Entrance & Main Seating Area	9"x9" Brown Floor Tile & Adhesive	Yes
	Ceiling Throughout	Acoustical Ceiling Material Finish Coat	Yes
	Above Ceiling & in Wall Cavities: some removed from 2nd floor	Pipe Insulation Elbows & Fittings	Yes (Assumed)
	Walls and Ceiling Throughout	Drywall & Joint Compound	Yes (Assumed)
	Beneath Carpets	12"x12" Floor Tile & Adhesive	Yes
	Beneath Carpets	9"x9" Floor Tile & Adhesive (Black)	Yes
	Classrooms & Hallways	12"x12" Floor Tile & Adhesive	Yes
Kinesiology & Health Science (KHS)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes
	Room 191P	2'x4' White Ceiling Tile	Yes
	Along Walls in Rooms, 1st & 2nd Floors	4" Baseboard & Adhesive	Yes (Assumed)
	2nd Floor Hallway Floor	9"x9" Mocha with White Streaks Floor Tile & Adhesive	Yes (Assumed)
	New Wing Hallway Floors 1 & 2	12"x12" Multicolored Floor Tile & Adhesive	Yes (Assumed)
	2nd Floor Rooms	Blue Carpet & Adhesive	Yes (Assumed)
	Walls, Columns, Deck & Structural Members	Structural Fireproofing	Yes
	Roof	Roofing Material	Yes (Assumed)
	1st Floor Locker Room (194) Above Ceiling Tiles	Thermal System Insulation Elbows	Yes
	Mechanical Rooms (208, 208A, 301, 302, 303, 304)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
KHS Pool Pump Room	Surfacing Materials, Thermal System Insulation	Yes (Assumed)	
Landscaping (T-900)	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Langsdorf Hall (LH)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes
	Throughout Rooms & Hallways, 3rd & 4th Floors	12"x12" Grey Floor Tile with White Streaks & Adhesive	Yes
	Roof	Roof Patching Compound	Yes
	Adjacent to the Elevator: 3rd Floor	Multicolored Sheet Vinyl Floor	Yes
	Dean's Office: 7th Floor	Red Carpet & Adhesive with Purple Floor Tile Under	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Langsdorf Hall (LH) (Continued)	Receptionist Area & Offices: 9th Floor	Purple Carpet & Adhesive with Purple Floor Tile Under	Yes (Assumed)
	Rooms & Hallways: Floors 2, 5, 6, 7, 9	12"x12" Green Floor tile with White Streaks	Yes
	Floors 1-9	4" Baseboard & Adhesive	Yes (Assumed)
	Floors 2, 6, 7, 8	Blue Carpet & Adhesive with Floor Tiles Under	Yes (Assumed)
	Floors 3 & 4	Grey Multicolored Patterned Carpet & Adhesive over Floor Tiles	Yes (Assumed)
	Rooms 206, 208	12"x12" Brown Ceiling Tile	Yes (Assumed)
	Rooms 219, 219A, 219B Floors	Grey 12" Vinyl Floor Tile with Black Mastic	Yes
	Rooms 904, 903B, 900B, 900A, 901 Floors	12" Green Vinyl Floor Tile with Black Mastic	Yes
	Mechanical Rooms (1, 3, 316, 505, 743, 905)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Laundry & Wash (T-1900)	Throughout	9"x9" Beige Floor Tile with Streaks & Adhesive	Yes (Assumed)
	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Wood Ceilings Throughout	Textured Ceiling compound	Yes
	Wood Walls Throughout	Wall Texturing Compound	Yes
Mail Center (T-300)	Room 304	Green Floor Tile with Mastic	Yes
	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Material Control Center (T-600)	Throughout 601 A, B, C	12"x12" Off White Floor Tile & Adhesive	Yes (Assumed)
	Throughout 601 A, B, C	12"x12" Green Floor Tile & Adhesive	Yes (Assumed)
	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
McCarthy Hall (MH)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes
	Ceilings in Stairwells Throughout	Smooth Plaster Ceilings	Yes (Assumed)
	Ceiling in Stand Pipe Chase Closets	Sand Plaster Ceilings	Yes (Assumed)
	4" Stand Pipe Closets Throughout	Pipe Insulation	Yes
	Hallways & Rooms Throughout	4" Tan Baseboard & Adhesive	Yes (Assumed)
	Various Hallways & Rooms	12"x12" Grey with Blue Specks Floor Tile & Adhesive	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
McCarthy Hall (MH) (Continued)	Rooms 327, 426, 476, 480, 484, 488 & Spaces in 5th & 6th Floor	Yellow Carpet Adhesive under Carpet on Concrete or Floor Tiles	Yes (Assumed)
	Various Rooms on the 1st Floor	12"x12" Beige Floor Tile & Adhesive	Yes (Assumed)
	Throughout Hallways (Except Where Noted) in Room 327, Under Carpeted Rooms on 5th Floor	9"x9" Beige with Streaks Floor Tile & Adhesive	Yes (Assumed)
	Tile on Walls: Room 238	12"x12" Ceiling Tile	Yes (Assumed)
	Room 29	White Ceiling Tile	Yes
	Mechanical Rooms (1, 1C, 4, 34, 39, 144, 169, 244, 269, 344, 269, 444, 469, 544, 536, 644, 675, 669, PH100)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Paint Shop & Plumbing Shop (T-500)	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Performing Arts Center (PA)	Throughout	9"x9" Mocha Floor Tile & Adhesive	Yes (Assumed)
	Entry Hall & Perimeter Rooms, under Carpet in Room 116 & Band Room	9"x9" Off-White Floor Tile & Black Adhesive	Yes
	1" from Ceiling on Walls, Rooms, Hallways	12"x12" Glued-on Fissured Ceiling Tile	Yes (Assumed)
	Various Locations (except 210) on Structural Steel	Monokote Fireproofing	Yes (Assumed)
	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Auditorium	Blue Carpet & Adhesive	Yes (Assumed)
	Elevator: Floor 1	12"x12" Dark Brown Floor tile with Brown Streaks & Adhesive	Yes (Assumed)
	Classrooms: Floors 1-2	9"x9" Beige & Olive Green Floor Tile & Adhesive	Yes (Assumed)
	Hallways	12"x12" Beige Floor Tile with Light Brown Streaks & Adhesive	Yes (Assumed)
	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Room 14B, 124	Floor Tile with Mastic	Yes
	Room 148	Beige Floor Tile with Black Mastic	Yes
	Mechanical Rooms (209, 251, 259)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Pollak Library (PLN & PLS)	6th Floor Women's Restroom at Wall Cavity (South)	White 4" Thermal System Insulation Pipe Run	Yes
	Throughout All Walls	4" Baseboard & Adhesive Wood Frame	Yes (Assumed)
	Throughout 4, 5, 6 Floors	9"x9" Marbled Pattern Olive Floor Tile & Adhesive on Concrete	Yes
	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Pollak Library (PLN & PLS)	Throughout 1, 2, 3 Floors	12"x12" Grey Floor Tile & Adhesive	Yes (Assumed)
	In Restrooms: Basement, 1-6 Floors	12"x12" Glued-on Ceiling Tile & Sand Plaster	Yes (Assumed)
	Mechanical Rooms (71, R-2, R-3, S-2)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Ruby Gerontology Center (RGC)	Along Base of all Walls	4" Baseboard & Adhesive	Yes (Assumed)
	Auditorium Foyer	12"x12" Grey & White Streaks Floor Tile & Adhesive	Yes (Assumed)
	North Area in Conference Hall	Red Carpet & Adhesive	Yes (Assumed)
	South Area in Offices	Blue Carpet & Adhesive	Yes (Assumed)
	West Area in Offices & Classrooms	Brown Carpet with Multicolor Specks & Adhesive	Yes (Assumed)
Shipping & Receiving Building (T-1100)	Exterior Restroom	Window Glazing	Yes
	Above Ceiling & Exposed in Restrooms	Pipe Insulation	Yes (Assumed)
	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Offices	Grey Carpet & Adhesive	Yes (Assumed)
	Electrical Room Door	Fire Door	Yes
	Electric Shop	9"x9" Green Floor Tile & Adhesive	Yes (Assumed)
	Various Rooms	9"x9" Beige Floor Tile & Adhesive	Yes (Assumed)
	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Sports Complex Press Box	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Student Health Center & Counseling (SHCC)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes
	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
	Throughout	Maroon Carpet & Adhesive with Floor Tile under	Yes
	Throughout Hallways	12"x12" Beige Floor Tile	Yes
Titan Bookstore, Commons Building (TB)	Walkways of store floors 1 & 2	12"x12" Grey Floor Tile with Light Streaks & Adhesive	Yes (Assumed)
	Above 1st Floor Ceiling Tiles Throughout	Thermal System Insulation	Yes
	First Floor, North Side	9"x9" Tan Floor Tile with Grey & Adhesive	Yes
	Various Areas along Racks & Shelves on Floors 1 & 2	12"x12" Blue Floor Tile with White Specks & Adhesive	Yes (Assumed)
	Mechanical Room (212)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Titan Student Union	Mechanical Rooms (18, 19, 127, 232)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Tunnels	Tunnels throughout campus	Surfacing Materials, Thermal System Insulation	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
T-1500, T-1500A	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Visual Arts (VA-A, VA-B, VA-C)	118 Rooms	Carpet & Adhesive	Yes (Assumed)
	Throughout	6" Baseboard & Adhesive	Yes (Assumed)
	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Throughout (except pottery workshops)	12"x12" Dark Tan with Streaks Floor Tile & Adhesive	Yes
	Mechanical Room (105)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Visual Arts (VA-D)	2nd Floor Classrooms	Yellow Carpet Adhesive under Red Carpet: Over Floor Tile	Yes (Assumed)
	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Throughout	12"x12" Grey with Streaks Floor Tile & Adhesive	Yes (Assumed)
	Mechanical Rooms (69, 70, 169)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Visual Arts (VA-E, VA-F)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
	Throughout	12"x12" Beige with Brown Specks Floor Tile & Adhesive	Yes

Notes:

- TSI Thermal System Insulation (insulated covering on hot water pipes). This is found above ceilings, in tunnels, and in mechanical rooms.
- "Yes" Indicates materials were analyzed in a laboratory and asbestos was detected.
- "Yes (assumed)" Indicates materials were not tested, but assumed to contain asbestos based upon age, appearance, and location. These materials should be sampled for verification prior to a new project.

Updated 6/4/2019