

Annual Asbestos Building Report

California's Asbestos Notification Law, California Health and Safety Code Chapter 10.4 Sections 25915- 25919.7, requires that notification be given to all employees whether Asbestos-Containing Construction Material (ACCM) is present in public buildings in any quantity. ACCM is defined as any manufactured construction material including structural, mechanical, and building material which contains more than one-tenth of 1% asbestos by weight. All employees and contractors who work in campus buildings are notified annually. The table below provides information on campus buildings that are known to contain ACCM. All affected facilities and building components are thoroughly surveyed for the presence of asbestos prior to any demolition or renovation activity as outlined in state and federal regulations by a Cal/OSHA certified inspector if no history is available in CSUF EH&S archives.

The mere presence of intact ACCM in a building does not present a significant health risk. Asbestos only presents a health risk when fibers become airborne and are inhaled. Work requiring disturbance of ACCM shall only be conducted by registered and certified contractors or authorized and qualified CSUF facilities personnel. Please report any evidence of disturbance or damage of ACCM to the CSUF Facilities Operations Service Center at (657) 278-3494 or email servicecenter@fullerton.edu.

Asbestos conditions may vary, and where ACCM is identified in campus building surveys, it was reported intact and in good condition, and therefore not likely to release fibers unless disturbed. Please refrain from moving, drilling, boring, or otherwise disturbing any ACCM as it may present a health risk. Any member of the campus community may review asbestos survey reports upon request to safety@fullerton.edu or in person during normal business hours at the Environmental Health and Safety Office, T-1475 (Monday - Friday, 8 am-5 pm).

Notes:

- TSI Thermal System Insulation (insulated covering on hot water pipes). This is found above ceilings, in tunnels, and in mechanical rooms.
- "Yes" Indicates materials were analyzed in a laboratory and asbestos was detected.
- "Yes (assumed)" Indicates materials were not tested, but assumed to contain asbestos based upon age, appearance, and location. These materials should be sampled for verification prior to a new project.

Updated 09/23/2025

Building	Material Location	Suspect Material	Asbestos Present
Clayes Performing Arts Center (CPAC)	Rooms 14B, 124, 130A, 202, 208, Under Carpet in room 116 & Band Room	9"x9" Tan Floor Tile & Black Mastic	Yes
Clayes Performing Arts Center (CPAC)	Room 100 S2	Covebase & Brown Mastic	Yes
Clayes Performing Arts Center (CPAC)	Classrooms: Floors 1-2	9"x9" Beige & Olive Green Floor Tile & Adhesive	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Hallways	12"x12" Beige Floor Tile with Light Brown Streaks & Adhesive	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Walls & Ceilings: 131H	Joint Compound	Yes
Clayes Performing Arts Center (CPAC)	Throughout Old PA	9"x9" Tan Floor Tile & Black Mastic	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Walls, Rooms, Hallways	12"x12" Glued-on Fissured Ceiling Tile	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Auditorium	Blue Carpet & Adhesive	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Elevator: Floor 1	12"x12" Dark Brown Floor tile with Brown Streaks & Adhesive	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Various Locations (except 210) on Structural Steel, including: 282C	Monocoat Fireproofing	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Room 205 Air Plenum I-Beam	Fireproofing	Yes
Clayes Performing Arts Center (CPAC)	Overhead Plenum Throughout	Black HVAC Duct Mastic	Yes
Clayes Performing Arts Center (CPAC)	Mechanical Rooms (209, 251, 259)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Clayes Performing Arts Center (CPAC)	Little Theatre (room 104)	Fire Curtain on stage	Yes
Clayes Performing Arts Center (CPAC)	Ceiling Above Little Theater	White Fireproofing	Yes

Building	Material Location	Suspect Material	Asbestos Present
College Park (CP)	Air Handler Room & Above Ceiling on the First Floor	TSI Pipes Elbows	Yes (Assumed)
College Park (CP)	Air Handler Room	12"x12" Glued-on Fissured Ceiling Tile	Yes (Assumed)
College Park (CP)	2 nd Floor – Walls Throughout	Joint Compound	Yes
College Park (CP)	Floors 4, 6, 8, Hallways, Throughout Building	Grey Carpet Adhesive	Yes (Assumed)
College Park (CP)	Floors 4, 6, 8, Hallways, Throughout Building	Blue Carpet Adhesive	Yes (Assumed)
College Park (CP)	Floors 4, 6, 8, Hallways, Throughout Building	12"x12" Red Floor Tile & Mastic	Yes (Assumed)
College Park (CP)	Floors 4, 6, 8, Hallways, Throughout Building	12"x12" Green Floor Tile & Mastic	Yes (Assumed)
College Park (CP)	Floors 4, 6, 8, Hallways, Throughout Building	Grey, Red-Orange Carpet Adhesive	Yes (Assumed)
College Park (CP)	Floors 9, 10 Throughout Building	Vinyl Flooring	Yes (Assumed)
Computer Science (CS)	Rooms and Hallways Throughout	12"x12" Beige Floor Tile and Black Mastic	Yes
Corp. Yard Storage (T-1500A)	Roof at Corner Edges	Gray/Black Flashing Mastic	Yes
Corp. Yard Storage (T-1500A)	Exterior Walls	Tan Stucco Finish Coat	Yes
Corp. Yard, Auto Shop (T-1000)	Walls & Ceilings Throughout	Joint Compound	Yes
Corp. Yard, Auto Shop (T-1000)	Pipe Insulation	4" Thermal System Insulation	Yes
Corp. Yard, Auto Shop (T-1000)	Windows	Window Putty	Yes
Corp. Yard, Auto Shop (T-1000)	Roof	Built-Up Roofing Core	Yes
Corp. Yard, Auto Shop (T-1000)	Roof	HVAC Ducting	Yes
Corp. Yard, Building Service Engineers & Control Shop (T-1200)	Walls & Ceilings Throughout	Joint Compound	Yes

Building	Material Location	Suspect Material	Asbestos Present
Corp. Yard, Building Service Engineers & Control Shop (T-1200)	Windows	Window Putty	Yes
Corp. Yard, Building Service Engineers & Control Shop (T-1200)	Roof	HVAC Ducting Black Mastic	Yes
Corp. Yard, Carpenter Shop (T-700)	Office 702A and 702B	4" Thermal System Insulation	Yes
Corp. Yard, Carpenter Shop (T-700)	Office 702A	12"x12" Tan Vinyl Floor Tile	Yes
Corp. Yard, Carpenter Shop (T-700)	Exterior Windows Throughout	White Window Putty	Yes
Corp. Yard, Carpenter Shop (T-700)	Roof	Gray Shingle	Yes (Assumed)
Corp. Yard, Construction, Planning, & Design (T-300)	Room 304	Green Floor Tile with Mastic	Yes
Corp. Yard, Construction, Planning, & Design (T-300)	Roof Pipe Penetration	Black Mastic	Yes
Corp. Yard, Custodial Laundry Room (T-705)	Pipe run and Elbows	TSI	Yes
Corp. Yard, Custodial Storage (T-1900)	Throughout	9"x9" Beige Floor Tile with Streaks & Black Adhesive	Yes
Corp. Yard, Custodial Storage (T-1900)	Roof	Penetration Mastic	Yes
Corp. Yard, EH&S Warehouse C (T-2500)	Floor	12"x12" Green Vinyl Floor Tile	Yes
Corp. Yard, EH&S Warehouse C (T-2500)	Floor	12"x12" Brown Vinyl Floor Tile	Yes
Corp. Yard, EH&S Warehouse C (T-2500)	Walls & Ceilings Throughout	Joint Compound	Yes
Corp. Yard, EH&S Warehouse C (T-2500)	Exterior Windows Throughout	Gray Window Putty	Yes
Corp. Yard, EH&S Warehouse C (T-2500)	Roof patch and flashing mastic throughout	Black and Gray Mastic	Yes
Corp. Yard, Facilities Locker Room (T-702)	Floor Under Carpet	9"x9" Brown Vinyl Floor Tile (Underneath Carpet)	Yes
Corp. Yard, Facilities Management (T-100)	Below Carpet in Cubicle Areas, Offices & Rooms 107, 113, 118	12"x12" Beige with Streaks Vinyl Floor Tile & Adhesive on Concrete	Yes

Building	Material Location	Suspect Material	Asbestos Present
Corp. Yard, Facilities Management (T-100)	Walls & Ceilings Throughout	Joint Compound	Yes
Corp. Yard, Facilities Management (T-100)	Hallways and Breakroom	Blue Speckled Vinyl Sheet Flooring & Adhesive under Carpet	Yes
Corp. Yard, Facilities Management (T-100)	Roof	Penetration Mastic	Yes
Corp. Yard, Facilities Management A (T-2000)	Office 108B Walls & Ceiling	Joint Compound	Yes
Corp. Yard, Landscape Shop, and Spray Booth (T-900)	Roof at nails and penetrations	Mastic	Yes
Corp. Yard, Lock Shop (T-701)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Corp. Yard, Lock Shop (T-701)	Floors	9" Vinyl Floor Tile	Yes
Corp. Yard, Mail Center (T-306)	Throughout 601 A, B, C	12"x12" Green & White Floor Tile & Adhesive	Yes (Assumed)
Corp. Yard, Mail Center (T-306)	Roof at HVAC Ducting	HVAC Mastic	Yes
Corp. Yard, Material Control (T-600)	HVAC Ducting	Gray HVAC Mastic	Yes
Corp. Yard, Paint Shop & Plumbing Shop (T-500)	Walls & Ceilings Throughout	Drywall & Joint Compound	Yes
Corp. Yard, Paint Shop & Plumbing Shop (T-500)	Exterior Windows	Gray Window Putty	Yes
Corp. Yard, Paint Shop & Plumbing Shop (T-500)	Paint Storage, Paint Shop, Plumbing Shop	9" Tan and Teal Vinyl Floors and Black Mastic	Yes
Corp. Yard, Shipping & Receiving(T-1100)	Exterior Restroom	Window Glazing	Yes
Corp. Yard, Shipping & Receiving(T-1100)	Restrooms	TSI	Yes
Corp. Yard, Shipping & Receiving(T-1100)	Electrical Room Door	Fire Door	Yes (Assumed)
Corp. Yard, Shipping & Receiving(T-1100)	Electric Shop	9"x9" Green Floor Tile & Adhesive	Yes
Corp. Yard, Shipping & Receiving(T-1100)	Various Rooms	9"x9" Beige Floor Tile & Adhesive	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Corp. Yard, Shipping & Receiving(T-1100)	Roof	Rolled Roofing	Yes
Corp. Yard, Shipping & Receiving(T-1100)	Roof	Penetration Mastic	Yes
Corp. Yard, Welding Shop (T-1000)	Roof	HVAC Ducting	Yes
Corp. Yard, Welding Shop (T-1000)	Roof	Built-up Roofing Core	Yes
Education Classroom (EC)	Room 187	Beige Vinyl Floor Tile & Black Mastic	Yes
Education Classroom (EC)	Room 207 (Kitchen)	Black & Yellow Floor Mastic	Yes
Education Classroom (EC)	Room 350	9"x9" Vinyl Floor Tile & Black Mastic	Yes
Education Classroom (EC)	Room 524	Floor Tile and Mastic	Yes
Education Classroom (EC)	Room 527	Black & Yellow Carpet Glue	Yes
Education Classroom (EC)	Hallways & Floors: 1st Floor	12"x12" Off White Floor Tile & Adhesive	Yes
Education Classroom (EC)	Hallways & Classrooms: 3rd, 4th, 5th, 6th Floors	12"x12" Green Floor Tile & Adhesive	Yes
Education Classroom (EC)	Rooms Throughout	Carpet with Adhesive	Yes (Assumed)
Education Classroom (EC)	All Walls in Halls & Rooms Except Telecom Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Education Classroom (EC)	Throughout	Drywall & Joint Compound	Yes (Assumed)
Education Classroom (EC)	Mechanical Rooms (210, 201, 209, 68, 202)	Surfacing materials, Thermal System Insulation	Yes (Assumed)
Education Classroom (EC)	EC 102 Floor	Vinyl Tile and Black Mastic	Yes
Education Classroom (EC)	194E Ceiling	TSI, White Pipe Cloth	Yes
Engineering Tower	Suite 100	12" Tan Speckled Vinyl Floor Tile with Black Mastic	Yes
Engineering Tower	Room E201A	Black Mastic (Under 12"x12" Tan Vinyl Floor Tile)	Yes
Engineering Tower	Room E201A	Brown Speckled 12"x12" Vinyl Floor Tile with Black Mastic	Yes

Building	Material Location	Suspect Material	Asbestos Present
Engineering Tower	Room E201A	Black Mastic (Under Pink Speckled Vinyl Floor Tile)	Yes
Engineering Tower	Classrooms & Hallways	12"x12" Mocha Floor Tile with Grey & White Specks & Adhesive	Yes
Engineering Tower	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Engineering Tower	Throughout	Drywall & Joint Compound	Yes (Assumed)
Engineering Tower	Above Ceiling: 1 st Floor	Pipe Elbows	Yes (Assumed)
Engineering Tower	Stairwells	12"x12" Glued-on Fissure Ceiling	Yes (Assumed)
Engineering Tower	Room 403	2'x4' Fissure Ceiling Tile	Yes
Engineering Tower	Mechanical Rooms (501, 502, 502A)	TSI	Yes (Assumed)
Engineering Wings (E-NE, E-NW, E-SE, E-SW)	Rooms 22, 24 A&B	12"x12" Glued-on Fissured Ceiling Tile	Yes
Golleher Alumni House (GAH)	Ceiling Throughout	Textured Drywall & Joint Compound on Wood Frame	Yes (Assumed)
Golleher Alumni House (GAH)	Walls Throughout	Textured Drywall & Joint Compound on Wood Frame	Yes (Assumed)
Greenhouse Complex	Greenhouse Swamp Cooler	Ducting Grey Mastic	Yes
Humanities & Social Sciences (HSS)	Room 123	2'x4' Ceiling Tile, 9"x9" Brown Floor Tile & Adhesive	Yes
Humanities & Social Sciences (HSS)	Room 222	9"x9" Black/Grey Floor Tile & Mastic	Yes
Humanities & Social Sciences (HSS)	Room 314B	Joint Compound	Yes
Humanities & Social Sciences (HSS)	Room 318 (Women's Restroom)	Grey Pipe Insulation	Yes
Humanities & Social Sciences (HSS)	Rooms 321C, 321D, 321E, 321F, 321G, 321H	Floor Tile with Mastic	Yes
Humanities & Social Sciences (HSS)	Rooms 324B, 324E, 324C,	9"x9" Tan Vinyl Flooring and Black Adhesive	
Humanities & Social Sciences (HSS)	Room 517 (Men's Restroom)	Off-White Pipe Elbows, white plaster walls	Yes

Building	Material Location	Suspect Material	Asbestos Present
Humanities & Social Sciences (HSS)	Room 817 (Men's Restroom)	Beige Pipe Elbows, grey plaster walls	Yes
Humanities & Social Sciences (HSS)	Rooms 213, 214, 216, 312, 313, 314, various rooms on the 8th Floor	Carpet Adhesive over Concrete	Yes (Assumed)
Humanities & Social Sciences (HSS)	Dark Rooms, Classrooms on 2nd, 3rd, 4th, 5th, 6th Floors	9"x9" Olive Green Floor Tile & Adhesive	Yes
Humanities & Social Sciences (HSS)	9"x9" Vinyl Flooring Through Out on 2 nd , 3 rd , 4 th , 5 th , 6 th , 8 th	9"x9" Beige Floor Tile & Adhesive	Yes
Humanities & Social Sciences (HSS)	Throughout Perimeter Hallways: 2nd-6th Floors	9"x9" Multicolored Floor Tile & Adhesive	Yes
Humanities & Social Sciences (HSS)	Classrooms & Hallways	12"x12" Floor Tile & Adhesive	Yes
Humanities & Social Sciences (HSS)	Walls and Ceiling Throughout	Drywall & Joint Compound	Yes (Assumed)
Humanities & Social Sciences (HSS)	Ceiling Throughout 2 nd -8 th Floors	Acoustical Ceiling Material Finish Coat	Yes
Humanities & Social Sciences (HSS)	Above Ceiling & in Wall Cavities: some removed from 2nd floor	Pipe Insulation Elbows & Fittings	Yes (Assumed)
Humanities & Social Sciences (HSS)	Ceilings in Elevator Landings: 1st Floor	Acoustical Plaster	Yes
Humanities & Social Sciences (HSS)	Elevator Lobbies & Throughout 7th & 8th Floor Hallways	9"x9" Blue Floor Tile & Adhesive	Yes
Humanities & Social Sciences (HSS)	Basement, HVAC, Mechanical Rooms (27, 127, 227, 327, 427, 527, 627, 29, 129, 229, 329, 433, 529, 629, 729, 730, 829, 830, PH2)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Humanities & Social Sciences (HSS)	Rooms 815A, 815F, 815C	Joint Compound	Yes
Kinesiology & Health Science (KHS)	Rooms 185, 185A	12"x12" Grey Vinyl Floor Tile & Black Mastic	Yes
Kinesiology & Health Science (KHS)	Room 191P	2'x4' White Ceiling Tile	Yes
Kinesiology & Health Science (KHS)	Walls and Ceilings Throughout	Joint Compound	Yes
Kinesiology & Health Science (KHS)	Along Walls in Rooms, 1st & 2nd Floors	4" Baseboard & Adhesive	Yes (Assumed)
Kinesiology & Health Science (KHS)	New Wing Hallway Floors 1 & 2	12"x12" Multicolored Floor Tile & Adhesive	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Kinesiology & Health Science (KHS)	2nd Floor Hallway Floor	9"x9" Mocha with White Streaks Floor Tile & Adhesive	Yes (Assumed)
Kinesiology & Health Science (KHS)	2nd Floor Rooms	Blue Carpet & Adhesive	Yes (Assumed)
Kinesiology & Health Science (KHS)	Walls, Columns, Deck, & Structural Members	Structural Fireproofing	Yes
Kinesiology & Health Science (KHS)	1st Floor Locker Room (194) Above Ceiling Tiles	Thermal System Insulation Elbows	Yes
Kinesiology & Health Science (KHS)	Mechanical Rooms (208, 208A, 301, 302, 303, 304)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Kinesiology & Health Science (KHS)	KHS Pool Pump Room	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Langsdorf Hall (LH)	Basement Generator	TSI Pipes Elbows and T-Valve	Yes
Langsdorf Hall (LH)	Floors 1-9	4" Baseboard & Adhesive	Yes (Assumed)
Langsdorf Hall (LH)	Floors 2, 6, 7	Blue Carpet & Adhesive with Floor Tiles Under	Yes (Assumed)
Langsdorf Hall (LH)	Rooms & Hallways: Floors 2, 5, 7, 9	12"x12" Green Floor tile with White Streaks	Yes
Langsdorf Hall (LH)	Adjacent to the Elevator: 3rd Floor	Multicolored Sheet Vinyl Floor	Yes
Langsdorf Hall (LH)	Room 112, Stairwells, 1 st Floor, 2 nd Floor, 3 rd Floor, 8 th Floor, 9 th Floor	White Drywall and Joint Compound	Yes
Langsdorf Hall (LH)	Throughout Rooms & Hallways, 3rd & 4th Floors	12"x12" Grey Floor Tile with White Streaks & Adhesive	Yes
Langsdorf Hall (LH)	Dean's Office: 7th Floor	Red Carpet & Adhesive with Purple Floor Tile Under	Yes (Assumed)
Langsdorf Hall (LH)	Mechanical Rooms (1, 3, 316, 505, 743, 905)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Langsdorf Hall (LH)	Roof	Roof Patching Compound	Yes
Langsdorf Hall (LH)	Throughout	9"x9" Brown Vinyl Floor Tile	Yes
McCarthy Hall (MH)	Room 29	White Ceiling Tile	Yes
McCarthy Hall (MH)	Room 580	12"x12" Blue Vinyl Floor Tile	Yes
McCarthy Hall (MH)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
McCarthy Hall (MH)	Rooms 129D,133B, 133C, 157B, 552, 578, 580, 582C	Joint Compound	Yes
McCarthy Hall (MH)	Rooms 327, 426, 476, 484, Spaces in 5th & 6th Floor, (except 543, 585)	Yellow Carpet Adhesive under Carpet on Concrete or Floor Tiles	Yes (Assumed)
McCarthy Hall (MH)	3 rd Floor near 390 A-C	12"x12" Grey Vinyl Floor Tile	Yes
McCarthy Hall (MH)	Hallways & Rooms Throughout Floors 1, 3, 4, 5, 6, (except 390, 582)	4" Tan Baseboard & Mastic	Yes
McCarthy Hall (MH)	4 th Floor Anthropology Lecture Classroom Floors	Mastic Associated With Wood Flooring	Yes (Assumed)
McCarthy Hall (MH)	Various Hallways & Rooms Floors 1, 3, 4, 5, 6	Vinyl Sheet Flooring (Blue, Grey, Tan, Red, White, Green, Salmon) & Mastic	Yes (Assumed)
McCarthy Hall (MH)	Hallway Floor near Room 665	Mastic Underneath 12"x12" Beige with Specs Vinyl Floor Tile	Yes
McCarthy Hall (MH)	Floors 1, 3, 4, 5, 6	Fire-Rated Insulated Doors, lab hoods (transite), chalkboard/bulletin board mastic	Yes (Assumed)
McCarthy Hall (MH)	Throughout Building	9"x9"/12"x12" Off-White Vinyl Floor Tile & Black Mastic	Yes
McCarthy Hall (MH)	Floors 1, 3, 4, 5, 6 Restrooms	Mirror Mastic	Yes (Assumed)
McCarthy Hall (MH)	Ceilings in Stairwells Throughout	Smooth Plaster Ceilings	Yes (Assumed)
McCarthy Hall (MH)	Ceiling in Stand Pipe Chase Closets	Sand Plaster Ceilings	Yes (Assumed)
McCarthy Hall (MH)	Hallway Pipe Chase Closets	Pipe Insulation	Yes
McCarthy Hall (MH)	1 st Floor Air Handler East Room Duct	Duct Seam Tape	Yes
McCarthy Hall (MH)	Mechanical Rooms (1, 1C, 4, 34, 39, 144, 169, 344, 269, 444, 469, 544, 536, 644, 675, 669, PH100)	Surfacing Materials, Thermal System Insulation	Yes
McCarthy Hall (MH)	Roof	Penetration Mastic	Yes
McCarthy Hall (MH)	Room 564	TSI Elbows	Yes
McCarthy Hall (MH)	1 st through 6 th Floors Classroom and Lab Areas	Lab Hoods	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
McCarthy Hall (MH)	1 st through 6 th Floors Classroom and Lab Areas	Black Lab Table (Transite)	Yes (Assumed)
McCarthy Hall (MH)	1 st through 6 th Floors Restrooms	Mirror Mastic	Yes (Assumed)
McCarthy Hall (MH)	1 st through 6 th Floors Classroom and Lab Areas	Chalkboard and Bulletin Board Mastic	Yes (Assumed)
McCarthy Hall (MH)	B100 Pump Room	Black Vapor Barrier on Door	Yes
Pollak Library North (PLN)	Throughout Floors 1, 2, 3	12"x12" Grey Floor Tile & Adhesive	Yes (Assumed)
Pollak Library North (PLN)	In Restrooms: Basement, 1, 2, 4, Floors	12"x12" Glued-on Ceiling Tile & Sand Plaster	Yes (Assumed)
Pollak Library North (PLN)	Throughout All Walls	4" Baseboard & Adhesive Wood Frame	Yes (Assumed)
Pollak Library North (PLN)	Throughout 4 th Floor	9"x9" Marbled Pattern Olive Floor Tile & Adhesive on Concrete	Yes (Assumed)
Pollak Library South (PLS)	Throughout Floors 1, 2, 3	12"x12" Grey Floor Tile & Adhesive	Yes (Assumed)
Pollak Library South (PLS)	In Restroom: Basement, 1, 2	12"x12" Glued-on Ceiling Tile & Sand Plaster	Yes (Assumed)
Pollak Library South (PLS)	Throughout All Walls	4" Baseboard & Adhesive Wood Frame	Yes (Assumed)
Pollak Library South (PLS)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Pollak Library South (PLS)	Mechanical Rooms (71, R-2, R-3, S-2)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Pollak Library South (PLS)	Roof	Gray/ Black Penetration Mastic	Yes
Ruby Gerontology Center (RGC)	Along Base of all Walls	4" Baseboard & Adhesive	Yes (Assumed)
Ruby Gerontology Center (RGC)	Auditorium Foyer	12"x12" Grey & White Streaks Floor Tile & Adhesive	Yes (Assumed)
Ruby Gerontology Center (RGC)	North Area in Conference Hall	Red Carpet & Adhesive	Yes (Assumed)
Ruby Gerontology Center (RGC)	South Area in Offices	Blue Carpet & Adhesive	Yes (Assumed)
Ruby Gerontology Center (RGC)	West Area in Offices & Classrooms	Brown Carpet with Multicolor Specks & Adhesive	Yes (Assumed)
Sports Complex Press Box	Throughout	4" Baseboard & Adhesive	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Student Health Center & Counseling East (SHCC-E)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Student Health Center & Counseling West (SHCC-W)	Walls and Ceilings Throughout Building	Joint Compound	Yes
Student Health Center & Counseling West (SHCC-W)	Floors in Rooms: 104, 144, 158, 174, Records Area	Subfloor	Yes
Student Health Center & Counseling West (SHCC-W)	Throughout	4" Baseboard & Adhesive	Yes (Assumed)
Titan Bookstore (TB)	1 st floor, North Side	9"x9" Tan Floor Tile with Grey & Adhesive	Yes
Titan Bookstore (TB)	2 nd floor	Black/Yellow Carpet Adhesive	Yes
Titan Bookstore (TB)	Various Areas along Racks & Shelves on Floors 1 & 2	12"x12" Blue Floor Tile with White Specks & Adhesive	Yes (Assumed)
Titan Bookstore (TB)	Mechanical Room (212)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Titan Student Union (TSU)	Mechanical Rooms (18, 19, 127, 232)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Utility Tunnels	Tunnels throughout campus, Central Plant cold water chiller line elbows.	Surfacing Materials, Thermal System Insulation	Yes
Visual Arts (VA-A, VA-B, VA-C)	118 Rooms	Carpet & Adhesive	Yes (Assumed)
Visual Arts (VA-A, VA-B, VA-C)	Throughout	6" Baseboard & Adhesive	Yes (Assumed)
Visual Arts (VA-A, VA-B, VA-C)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Visual Arts (VA-A, VA-B, VA-C)	Throughout (except pottery workshops)	12"x12" Dark Tan with Streaks Floor Tile & Adhesive	Yes
Visual Arts (VA-A, VA-B, VA-C)	Mechanical Room (105)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Visual Arts (VA-D)	2nd Floor Classrooms	Yellow Carpet Adhesive under Red Carpet: Over Floor Tile	Yes (Assumed)
Visual Arts (VA-D)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)

Building	Material Location	Suspect Material	Asbestos Present
Visual Arts (VA-D)	Throughout	12"x12" Grey with Streaks Floor Tile & Adhesive	Yes (Assumed)
Visual Arts (VA-D)	Mechanical Rooms (69, 70, 169)	Surfacing Materials, Thermal System Insulation	Yes (Assumed)
Visual Arts (VA-H, VA-E, VA-G)	Walls and Ceilings Throughout	Drywall & Joint Compound	Yes (Assumed)
Visual Arts (VA-H, VA-E, VA-G)	Ceilings	Insulation	Yes (Assumed)
Visual Arts (VA-H, VA-E, VA-G)	Roof	Roofing Material	Yes (Assumed)
Visual Arts (VA-H, VA-E, VA-G)	Mechanical Rooms	Surfacing Materials, Thermal System Insulation	Yes (Assumed)